

Debenham Shed

Information Sheet 4 18.02.21



**2021 Progress to
Extended Facilities**



**Shed Team Celebrate
with delivery driver**

Friday February 12th Portable Space braved the freezing conditions to deliver to site and install with precision our 3 additional 40' containers donated by Pentalver



Hardcore Surfacing was installed to provide firm surface for HIAB craneage for containers placement



To Facilitate Safe access Fin Drains to collect surface water were installed at the container frontage to provide permanent ground water control

Debenham Shed



2021 Progress to Extended Facilities



Jack legs positioned to support & stabilise lift

Chains Tensioned from remote control box

Lifting over existing containers



Lowered precisely into position to form tight block of four containers